


LOCAL GOVERNMENT SUPPORT FUND
REPORT ON FUND UTILIZATION AND STATUS OF PROGRAM/PROJECT IMPLEMENTATION
For the Quarter Ended June 30, 2018


Region : 1
 Province : PANGASINAN
 Municipality: MANGALDAN


Fund Source	Date of Notice of Authority to Debit Account (NADAI)	Type of Program/Project	Name/Title of Program	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	AMOUNT			Estimated Period of Completion	Program/ Project Status
							Received	Obligated	Disbursement		
LGSF- Assistance to Municipalities (AM)	April 18, 2018	Local Road	Local Access Road (Rehabilitation/ Improvement of Presto Street)	Brgy. Poblacion	By contract	250 HHs or 1,250 residents	5,525,044.00	0.00	0.00	120 calendar days	5% work accomplishment (On going)
		Local Road	Local Access Road (Rehabilitation/ Improvement of M. Ydia Street)	Brgy. Poblacion	By contract	500 HHs or 2,500 residents	6,935,475.00	0.00	0.00	120 calendar days	5% work accomplishment (On going)


Prepared by : The Local Finance Committee


Attested by:


JULIETA C. PETONIO
 Municipal Budget Officer


MILAGROS J. PADILLA, EnP
 Municipal Planning and Development Coordinator


HON. BONA FE DE VERA-PARAYNO
 Municipal Mayor


ALFONSO R. MALAPIT
 Municipal Treasurer


JOSIE G. BULATAO
 Municipal Accountant