


**LOCAL GOVERNMENT SUPPORT FUND
REPORT ON FUND UTILIZATION AND STATUS OF PROGRAM/PROJECT IMPLEMENTATION
For the Quarter Ended September 30, 2018**


Region : 1
Province : PANGASINAN
Municipality: MANGALDAN


Fund Source	Date of Notice of Authority to Debit Account (NADAD)	Type of Program/Project	Name/Title of Program	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	AMOUNT			Estimated Period of Completion	Program/Project Status
							Received	Obligated	Disbursement		
LGSE-Assistance to Municipalities (AM)	April 18, 2018	Local Road	Local Access Road (Rehabilitation/Improvement of Presto Street)	Brgy. Poblacion	By contract	250 HHs or 1,250 residents	6,932,044.00	3,037,734.50	3,037,734.50	120 calendar days	89.08% work accomplishment (On going)
		Local Road	Local Access Road (Rehabilitation/Improvement of M. Ydia Street)	Brgy. Poblacion	By contract	500 HHs or 2,500 residents	6,934,475.00	6,932,771.15	6,932,771.15	120 calendar days	100% work accomplishment (Completed)


Prepared by : The Local Finance Committee

Attested by:


JULIE A. PETONIO
Municipal Budget Officer


MILAGROS J. PADILLA
Municipal Planning and Development Coordinator


HON. BONA FE DE VERA-PARAYNO
Municipal Mayor


ALFONSO R. MALAPIT
Municipal Treasurer


JOSIE G. BUIATAO
Municipal Accountant